

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
For the First Quarter Ending March 31, 2022**

Province, City or Municipality:

Sta. Cruz, Ilocos Sur

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if any | Remarks |
|---|----------------------|---------------|-----------------|------------------------|-----------------|-----------------------------|---------------------------|----------|
| | | | | | % of Completion | Total Cost Incurred to Date | | |
| Construction of River Wall Las-ud, Pilar, Villa Hermosa | Sta.Cruz, Ilocos Sur | 10,000,000.00 | September, 2020 | December 2020 | 99.86% | 9,986,086.99 | | |
| Provision for Fishing Paraphernalia | Sta.Cruz, Ilocos Sur | 1,728,000.00 | April 2021 | September 2021 | 100.00% | 1,728,000.00 | | |
| PAMANA PROJECT | Sta.Cruz, Ilocos Sur | 1,600,000.00 | July 2021 | June 2022 | | - | | On-going |
| Improvement of Material Recovery Facility | Sta.Cruz, Ilocos Sur | 200,000.00 | October 2021 | December 2021 | 97.84% | 195,687.16 | | Finished |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Osmando O. Abaya Jr.
OSMUNDO O. ABAYA JR.

Municipal Accountant

Evelyn F. Velasco
EVELYN F. VELASCO
Municipal Budget Officer

Teresito C. Valle
HON. TERESITA C. VALLE
Municipal Mayor