


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
For the First Quarter Ending September 30, 2022**

Province, City or Municipality:

Sta. Cruz, Ilocos Sur

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
PAMANA PROJECT	Sta.Cruz, Ilocos Sur	1,600,000.00	July 2021	June 2022	99.60%	1,593,629.59		
SBDP-NTF-ELCAC- Water System	Pidpid, Sta.Cruz, Ilocos Sur	4,000,000.00	August, 2022	December 2022	0.00%	-		On-going
SBDP-NTF-ELCAC- Road Opening	San Jose, Sta. Cruz, Ilocos Sur	4,000,000.00	August, 2022	December 2022	0.00%	-		On-going
SBDP-NTF-ELCAC- Road Opening	Camanggaan, Sta. Cruz, Ilocos Sur	4,000,000.00	August, 2022	December 2022	0.00%	-		On-going
SBDP-NTF-ELCAC- Road Opening	San Antonio, Sta. Cruz, Ilocos Sur	4,000,000.00	August, 2022	December 2022	0.00%	-		On-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


OSMUNDO O. ABAYA JR.
Municipal Accountant


TERESITA C. VALLE
Municipal Mayor