

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**


**REGION:** I  
**PROVINCE:** ILOCOS SUR  
**CITY/MUNICIPALITY:** STA. CRUZ

**CALENDAR YEAR:** 2023  
**QUARTER:** 2

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
PAMANA PROJECT	Sta.Cruz, Ilocos Sur	2,000,000.00	July 2021	March 2023	94%	1,888,490.77		Finished
SBDP-NTF-ELCAC- Water System	Pidpid, Sta.Cruz, Ilocos Sur	4,000,000.00	August, 2022	December 2022	99%	3,973,369.61		Finished
SBDP-NTF-ELCAC- Road Opening	San Jose, Sta. Cruz, Ilocos Sur	4,000,000.00	August, 2022	December 2022	100%	3,984,395.60		Finished
SBDP-NTF-ELCAC- Road Opening	Camanggaan, Sta. Cruz, Ilocos Sur	4,000,000.00	August, 2022	December 2022	100%	3,982,265.36		Finished
SBDP-NTF-ELCAC- Road Opening	San Antonio, Sta. Cruz, Ilocos Sur	4,000,000.00	August, 2022	December 2022	100%	3,983,510.62		Finished
Livestock Based Livelihood Economy Ent. Development Program (Chicken Multiplier)	Santa Cruz, Ilocos Sur	2,000,000.00	January, 2023	December 2023	0%	-		
Tanggol Kalikasan	Santa Cruz, Ilocos Sur	96,000.00	January, 2023	December 2023	0%	-		
LGSF Projects	Santa Cruz, Ilocos Sur	58,000,000.00	January, 2023	December 2023	0%	-		
DOH-HEA	Santa Cruz, Ilocos Sur	8,431,343.75	April 2023	June 2023	100%	8,431,343.75		Finished

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**EVELYN I. VELASCO**  
 Local Budget Officer

  
**OSMUNDO O. ABAYA JR.**  
 Local Accountant

  
**TERESITA C. VALLE**  
 Local Chief Executive