


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: I **CALENDAR YEAR:** 2023
PROVINCE: ILOCOS SUR **QUARTER:** 3
CITY/MUNICIPALITY: STA. CRUZ

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
PAMANA PROJECT	Sta.Cruz, Ilocos Sur	2,000,000.00	July 2021	March 2023	94%	1,888,490.77		Finished
SBDP-NTF-ELCAC- Water System	Pidpid, Sta.Cruz, Ilocos Sur	4,000,000.00	August, 2022	December 2022	99%	3,973,369.61		Finished
SBDP-NTF-ELCAC- Road Opening	San Jose, Sta. Cruz, Ilocos Sur	4,000,000.00	August, 2022	December 2022	100%	3,984,395.60		Finished
SBDP-NTF-ELCAC- Road Opening	Camanggaan, Sta. Cruz, Ilocos Sur	4,000,000.00	August, 2022	December 2022	100%	3,982,265.36		Finished
SBDP-NTF-ELCAC- Road Opening	San Antonio, Sta. Cruz, Ilocos Sur	4,000,000.00	August, 2022	December 2022	100%	3,983,510.62		Finished
Livestock Based Livelihood Economy Ent. Development Program (Chicken Multiplier)	Santa Cruz, Ilocos Sur	2,000,000.00	January, 2023	December 2023	0%	-		On-going
Tanggol Kalikasan	Santa Cruz, Ilocos Sur	96,000.00	January, 2023	December 2023	0%	-		
LGSF Projects	Santa Cruz, Ilocos Sur	58,000,000.00	January, 2023	December 2023	75%	43,398,493.59		On-going
DOH-HEA	Santa Cruz, Ilocos Sur	8,431,343.75	April 2023	June 2023	100%	8,431,343.75		Finished
Special Assistance for Typhoon Egay	Santa Cruz, Ilocos Sur	2,000,000.00	September 2023	December 2023	0%			On-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


EVELYN F. VELASCO
 Local Budget Officer


OSMUNDO O. ABAYA, JR.
 Local Accountant


TERESITA C. VALLE
 Local Chief Executive

Date: October 12, 2023