


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**

**REGION:** I **CALENDAR YEAR:** 2024  
**PROVINCE:** ILOCOS SUR **QUARTER:** 3  
**CITY/MUNICIPALITY:** STA. CRUZ

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Livestock Based Livelihood Economy Ent. Development Program (Chicken Multiplier)	Santa Cruz, Ilocos Sur	2,000,000.00	January, 2023	December 2024	29%	587,181.40		On-going
Tanggol Kalikasan	Santa Cruz, Ilocos Sur	96,000.00	January, 2023	June 2024	0%	-		
Special Assistance for Typhoon Egay	Santa Cruz, Ilocos Sur	2,000,000.00	September 2023	June 2024	100%	2,000,000.00		Finished
LGSF-SBDP (Capariaan)	Capariaan, Santa.Cruz, Ilocos Sur	2,500,000.00	June 2024	December 2024	0%	-		On-going
San Pedro Barangay Health Station	San Pedro, Santa Cruz, Ilocos Sur	700,200.00	June 2024	December 2024	100%	700,200.00		First Tranche of Fund
Local Access Road (SGLG)	Calaoaan, Sta.Cruz, Ilocos Sur	1,800,000.00	April 2024	December 2024	99%	1,788,762.16		Finished
Special Assistance for Typhoon Egay (2nd Tranche)	Santa Cruz, Ilocos Sur	1,000,000.00	August 2024	December 2024	0%	-		On-going
Health Emergency Allowance	Santa Cruz, Ilocos Sur	978,625.00	August 2024	December 2024	100%	978,625.00		Finished
						<b>6,054,768.56</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**EVELYN F. VELASCO**  
 Local Budget Officer

  
**OSMUNDO O. ABAYA JR.**  
 Local Accountant

  
**TERESITA C. VALLE**  
 Local Chief Executive